

GOVERNMENT OF ANDHRA PRADESH
ABSTRACT

Major Irrigation - Nizamabad District- Lendi Inter state Project- Earth work excavation and forming Embankment of Right bank canal from Km.9.43 to Km.34.50 (in A.P.Territory) with its Distributaries, Sub distributaries, Minors and field channels including construction of CD & CM works across Main canal, Distributaries, Sub distributaries, Minors and channels to irrigate an ayacut not less than 22,000 acres in 31 villages of Madnoor and Bichkunda Mandals of Nizamabad district- Submission of E.O.T. proposals- - Orders – Issued.

IRRIGATION & C.A.D (PW-MAJ.IRR.VIII) DEPARTMENT

G.O.Rt.No. 586

Dated.05.08.2009.

Read the following:-

1. Govt.Memo No.2914/ Maj.Irr.VIII (1) / 2009, Dated:28-02-2009
2. From the Engineer-in- Chief(Irrigation), I&CAD Dept., Hyderabad, Lr. No. ENC(i)/DCE-I/OT8/AEE6/Misc/2000/Vol.V, Dated:17.03.2009.
3. From the Commissioner, Planning& Development of Godavari Basin, Hyderabad, Lr. No. Comm/GB/DCE/OT5/LENDI 08/Vol. VI, dated: 11.05.2009.

ORDER:

1. The Commissioner, Planning& Development of Godavari Basin, Hyderabad in the reference 4th read above, has stated that the Right Bank Canal works of Lendi Interstate Project from Km.9.43 to Km.34.57 (In A.P territory) with its distributaries, minors, field channels including construction of CD & CM works is entrusted to M/s Mahalaxmi Construction Co., Pune on EPC turnkey system as per L.S. AB. No.4/2006-07, dt.26.03.2007 with a stipulated period to complete the entire work within 24 months i.e., by 25.03.2009. The agency could not complete the works due to non handing over of lands and has requested for extending the period from 26.03.2009 to 25.09.2010 for the completion of works. The proposals for extension of time was placed before the State Level Standing Committee and the committee agreed to the proposals for time extension upto 25.09.2010.

2. The Commissioner, Planning & Development of Godavari Baisn, Hyderabad has requested the Government to issue necessary orders for extension of time upto 25.09.2010 without liquidated damages to enable the contractor to complete the work.

3. Government after careful examination of the proposal hereby grant extension of time upto 25.09.2010 to M/s Mahalaxmi Construction Co., Pune for completion of the work without liquidated damages, as recommended by the Commissioner and SLSC.

4. The Commissioner, Planning& Development of Godavari Basin, Hyderabad is requested to take necessary action accordingly.

(BY ORDER AND IN THE NAME OF THE GOVERNOR OF ANDHRA PRADESH)

ADITYA NATH DAS
SECRETARY TO GOVERNMENT

To
The Commissioner, Planning& Development of Godavari Basin, Hyderabad
Copy to:The Engineer-in-Chief(I), I & CAD Dept., Hyderabad
P.S. to Hon'ble Minister (M & MI)
P.S. to Secretary to Government, I & CAD Department
SF/SC

//FORWARDED::BY ORDER//

SECTION OFFICER